BOARD OF TRUSTEES OF THE NEBRASKA STATE COLLEGES CHANCELLOR AND COLLEGE INFORMATIONAL ITEMS

INFORMATION ONLY: LB 309 Project Status Reports

LB 309 Project Status Reports from each of the Colleges are provided to the Board for information according to Board Policy 8050.

ATTACHMENTS:

- CSC LB 309 Project Status Report (PDF)
- PSC LB 309 Project Status Report (PDF)
- WSC LB 309 Project Status Report (PDF)

Updated: 8/24/2022 3:20 PM

LB 309 DEFERRED MAINTENANCE PROGRESS REPORT Chadron State College

Report Period: As of June 30, 2022 Meeting Date: September 8, 2022

Project	Approval Date 1) LB 309 2) Board	Original LB 309 Allocation	Sum of Allocation Changes (+/-)	Total Allocation	Expended	Allocation Balance	Status
#6512T076	1) 3/31/2021	\$35,000.00	-\$6,090.68	\$28,909.32	\$28,909.32	\$0.00	Closed
Math & Science	2) 6/17/2021						
Fire Hydrant Replacement	3) 3/25/2022						
#6512T077	1) 5/27/2021	\$80,000.00		\$80,000.00		\$80,000.00	In Progress
Campus	2) 9/8/2022						
Central Alarm Reporting	3)						
#6512T078	1) 1/20/2022	\$80,000.00		\$80,000.00		\$80,000.00	In Progress
Burkhiser	2) 4/21/2022						
Roof Repair	3)						
#6512T079	1) 3/29/2022	\$200,000.00		\$200,000.00		\$200,000.00	In Progress
Campus	2) 4/21/2022						
Central HVAC Controls	3)						

This is a semi-annual report for the Board of Trustees:

As of December 31 report is for March/April Board meeting.

As of June 30 report is for September Board meeting.

Descriptions to be used in Status column of LB 309 Deferred Maintenance Progress Report:

Funded - to be used when project has been funded but not yet under construction.

In Progress - to be used when project is under construction.

Complete - to be used when project construction has been completed.

Closed - to be used when all payments made and LB309 has closed the allocation. Remove project from next report.

This report is prepared on a cash basis.

LB 309 DEFERRED MAINTENANCE PROGRESS REPORT Peru State College

Report Period: As of June 30, 2022 Meeting Date: September 8, 2022

Project	Approval Date 1) LB 309 2) Board	Original LB 309 Allocation	Sum of Allocation Changes (+/-)	Total Allocation	Expended	Allocation Balance	Status
BU# 6512J118	1) 07/28/2017	\$35,000.00	\$235,000.00	\$270,000.00	\$239,544.60	\$30,455.40	Completed
CATS, Library, Hoyt & Campus Services	2) 09/15/2017						
Campus Fire Alarm Replacement							
BU# 6512J122	1) 01/10/2019	\$90,000.00	\$390,000.00	\$480,000.00	\$469,888.32	\$10,111.68	Completed
Campus Wide	2) 03/21/2019						
ADA Improvements							
BU# 6512J124	1) 11/26/2019	\$110,000.00	\$0.00	\$110,000.00	\$88,926.66	\$21,073.34	Completed
Campus Wide	2) 01/14/2020						
Roof Replacement							
BU# 6512J126	1) 10/28/2020	\$60,000.00	\$0.00	\$60,000.00	\$60,000.00	\$60,000.00	Closed
Hoyt Science Building	2) 06/17/2021						
Chiller Replacement							
BU# 6512J127	1) 05/05/2021	\$32,000.00	\$0.00	\$32,000.00	\$22,597.00	\$9,403.00	Closed
Hoyt Science Building	2) 06/17/2021						
New LED Lights							
BU# 6512J128	1) 2/28/2022	\$10,000.00	\$0.00	\$10,000.00	\$0.00	\$10,000.00	Funded
Hoyt Science Building	2) 4/21/2022						
Windows Study							
BU# 6512J129	1) 03/23/2022	\$200,000.00	\$0.00	\$200,000.00	\$0.00	\$200,000.00	Funded
Campus Wide	2) 04/21/2022						
ADA Access and Geothermal (Quad)							

This is a semi-annual report for the Board of Trustees:

As of December 31 report is for March/April Board meeting.

As of June 30 report is for September Board meeting.

Descriptions to be used in Status column of LB 309 Deferred Maintenance Progress Report:

Funded - to be used when project has been funded but not yet under construction.

In Progress - to be used when project is under construction.

Complete - to be used when project construction has been completed.

 ${\bf Closed\ -\ to\ be\ used\ when\ all\ payments\ made\ and\ LB309\ has\ closed\ the\ allocation.\ \ Remove\ project\ from\ next\ report.}$

This report is prepared on a cash basis.

LB 309 DEFERRED MAINTENANCE PROGRESS REPORT Wayne State College

Report Period: As of June 30, 2022 Meeting Date: September 2022

Project	Approval Date 1) LB 309 2) Board	Original LB 309 Allocation	Sum of Allocation Changes (+/-)	Total Allocation	Expended	Allocation Balance	Status
6512N138	1) 07/28/17	\$10,000.00	\$712,730.96	\$722,730.96	\$722,730.96	\$0.00	Closed
Energy Plant	2) 11/17/17						
Efficiency Improvement Study							
6512N142	1) 06/16/20	\$140,000.00	\$0.00	\$140,000.00	\$140,000.00	\$0.00	Closed
Energy Plant	2) 09/10/20						
Steam System Repairs							
6512N143	1) 09/21/20	\$500,000.00	-\$78,075.50	\$421,924.50	\$421,924.50	\$0.00	Closed
Energy Plant	2) 11/12/20						
Boiler Upgrades							
6512N144	1) 06/17/21	\$1,000,000.00	\$880,000.00	\$1,880,000.00	\$581,504.50	\$1,298,495.50	In Progress
Peterson Fine Arts	2) 07/30/21						
ADA/HVAC and Code Upgrades							

This is a semi-annual report for the Board of Trustees:

As of December 31 report is for March/April Board meeting.

As of June 30 report is for September Board meeting.

Descriptions to be used in Status column of LB 309 Deferred Maintenance Progress Report:

Funded - to be used when project has been funded but not yet under construction.

In Progress - to be used when project is under construction.

Complete - to be used when project construction has been completed.

Closed - to be used when all payments made and LB309 has closed the allocation. Remove project from next report.

This report is prepared on a cash basis.